

Current Progress

Contract award of Levee Rehab Contract MRLS R-440 to Klocke, Inc. for \$552,420 on 7/20/12. Notice to Proceed issued 8/13/12.

Klocke is substantially complete with all underseepage berms. Last week, Initial Quality Assurance checks on the berms revealed that they were up to .5' lower than the final grade specified in the drawings.

Klocke has utilized surveyors and GPS unit to resurvey the areas in question to determine their actual elevation. Based upon the new survey data it appears that the temporary benchmarks used in the initial QA checks were compromised. New temporary benchmarks have been set and we will conduct another round of quality assurance checks on all berms next week.

Negotiations for the total cost of the suspension of work were completed 2/20/13. A final negotiated price was mutually agreed upon by both parties. This modification will be finalized in the next week.

Photos