

Current Progress

This project was awarded 2/16/12 to Ideker, Inc (as part of the Unrestricted MATOC pool) for \$888K. Notice To Proceed issued on 2/22/12; Pre-construction submittals were approved on 3/3/12; Construction Preparatory meeting held on site, 3/5/12.

Level of protection established 5/21/12. The final inspection held 5/29/12. Punch list deficiencies addressed 5/31/12. Grass stand now showing on the upstream and downstream most setbacks. Contract closeout will be held until grass planted outside the seeding season is either established or the contractor reseeds within the season.

Had meeting last week to look at grass with the contractor and the contractor agreed to reseed all areas.

Photos