



US Army Corps
of Engineers

2011 MISSOURI RIVER LEVEE REHAB UPDATE

North Kansas City
Missouri River

Updated as of Feb 14, 2012

Missouri River Area Office

Kansas City District

Schedule

Request for Assistance:	July 20, 2011
Damage Survey Report:	Nov. 28, 2011
Award Date:	Jan. 3, 2012
Notice to Proceed Date:	Jan. 3, 2012
Contract Duration:	30
Contract Original Completion Date:	Feb. 2, 2012
Contract Current Completion Date:	Feb. 2, 2012
Estimated Completion Date:	Jan. 31, 2012



Progress

% Complete Actual:	99%
% Complete Schedule:	99%
Construction Contract Placement:	99%

Funding

Funds Source:	FCCE – Rehabilitation
Award Contract Amount:	\$450,000.00
Current Contract Amount:	\$450,000.00
Pending MOD Amount:	\$0.00

Scope of work

Riverside slope stability and seepage repair.

Current Progress

Contractor has placed 99% of rock and spread to provide required slope. Work has been surveyed by QA team and data is under confirmed as acceptable. Project is constructively complete. Only final pay and administrative closeout remain.

Photos